PREVENTIVE MAINTENANCE PROCEDURE

PERIODE - 05 (January 2026)

SECURITY SYSTEM – CCTV & ACS

Standard Information	
Description	Preventive Maintenance Procedure – Security System
Standard Number	
Author	PT. DATA CENTER INTEGRASI
Category	Method Statement Procedure CCTV System and ACS System
Sub Category	

Revision	
Revision Number	
Date Issued for Review	
Approved Date	

Revision History		
Revision	**Date**	**Revision Notes**
0		

Approval History		
Revision 0		
Department	**Name**	**Date**

1. PURPOSE

The purpose of these maintenance procedures is to ensure that all required components have been thoroughly inspected with the party, and that all equipment is in good condition and the system can be operated according to contract specifications.

2. SECURITY SYSTEM EQUIPMENT

2.1. CCTV System

2.1.1. NVR 7.5

HNMSE64D04T : 4 TB, 64 Channel, 1 x 4 TB

2.1.2. CCTV Server (VMS) 7.5

Lenovo Server : 3rd Generation Intel Xeon Scalable processors, with up to 24 cores per processor,16 DDR4 DIMM slots, supports RDIMM max 1 TB, speeds up to 2933 MT/s

2.1.3. Work Station 7.5

HP All-in-One 22-c020la : Intel® Core™ i3-8130U (Dual-core, 4 thread, kecepatan dasar 2.2 GHz, dengan Max Turbo Boost hingga 3.4 GHz).

3. WORK FLOW CHART

No	Kegiatan	Estimasi Waktu	Deskripsi	Penanggung Jawab
1	**Persiapan & Briefing Awal**	08.00 - 09.00 WIB	1. Briefing pembagian tugas tim. 2. Verifikasi *Resource Server* (Disk/RAM). 3. Review *Release Notes* & Dokumen CR.	DCI
2	**Backup & Pengamanan Data**	09.00 - 10.00 WIB	1. *Full Backup* Database & File Aplikasi eksisting. 2. Snapshot VM/Server (jika berlaku).	DCI
3	**Stop Services (Downtime Start)**	10.00 - 10.15 WIB	1. Mematikan service aplikasi/web server. 2. Mengaktifkan halaman "Maintenance Mode" untuk user.	DCI
4	**Proses Eksekusi Upgrade**	10.15 - 12.00 WIB	1. Deploy paket aplikasi versi terbaru. 2. Menjalankan migrasi Database (Schema update). 3. Update konfigurasi sistem (.env/config files).	DCI
5	**Verifikasi & Testing**	12.00 - 13.00 WIB	1. *Health Check* (Cek Port & Service status). 2. Smoke Test (Login, Menu Utama, Transaksi Dasar). 3. Cek Koneksi Integrasi (API Pihak ke-3).	DCI
6	**Go-Live & Fase Monitoring**	13.00 - 17.00 WIB	1. *Start Services* (Aplikasi Online kembali). 2. User Acceptance Test (UAT) oleh user. 3. Monitoring Log & Performa Sistem pasca-live.	DCI

4. Upgrade Procedure

4.1 CCTV System

The CCTV system upgrade shall be followed by a comprehensive functional assessment to verify compliance with operational standards and design specifications. Each camera must be individually tested to confirm that the new firmware or software version functions correctly and that the device is successfully transmitting the correct video signal and data to the operator workstation.

As the post-upgrade verification is performed, all results shall be recorded on the designated commissioning schedule, with each test clearly marked as a pass or fail. Any instances of abnormal operation, such as update failures, configuration loss, or signal latency, must be detailed in the comments section to facilitate immediate troubleshooting and rectification.

4.1.1. CCTV Server Upgrade

- Turn On CCTV Server 7.5
- Verify make sure master installation is VMS 7.9
- Open master installation VMS 7.9
- Double klik .exe
- Klik next until finish installation
- Restart CCTV Server after finish installation
- Open VMS 7.9, take HID VMS 7.9 for generate license

4.1.2. NVR Upgrade

- Turn On NVR 7.5
- Verify make sure master installation is NVR 7.9
- Open master installation NVR 7.9
- Double klik .exe
- Klik next until finish installation
- Restart NVR after finish installation
- Open NVR 7.9, take HID NVR 7.9 for generate license

4.1.3. Workstation

- Turn On Client NVR/VMS 7.5
- Open master installation NVR 7.9
- Double klik .exe
- Klik next until finish installation
- Restart client NVR/VMS after finish installation

5. Potensial Risk

The upgrade process involves a potential risk of system downtime, with cameras and recording services expected to be offline for a duration of 20 minutes to 1 hour. To mitigate security gaps during this window, the upgrade shall be performed in phases to ensure that the entire surveillance network is not compromised simultaneously.

During this period, each camera must be monitored for successful reconnection and data transmission to the operator workstation once the upgrade window concludes. Any device that fails to come back online within the estimated timeframe or exhibits abnormal operation must be documented in the commissioning schedule as a failure for immediate technical intervention.